



CONSTRUCTION UPDATE

August 30, 2019
Update 39

Windfarm construction

Construction works continue across the site, with concrete pours occurring in the east, underground cabling in the north, tower installs in the west and commissioning of turbines in the south.

There's also a focus on the construction of the four sub stations which are pivotal to the wind farms operations.

Over dimensional truck movements (blades, towers, generators and nacelles) will continue to arrive on site. The vehicle movements occur six mornings per week. These movements have been approved as part of the project's Traffic Management Plan. Turbine instalments have commenced in the South and now will continue in the West on a weekly basis.

The Stockyard Hill Wind Farm team aims to keep local disruption to a minimum and apologises if construction activities cause any inconvenience.

To find out more information about the project, head into our shopfronts located in Beaufort and Skipton or to www.stockyardhillwindfarm.com.au or call 1800 753 730.

Transmission Line

The conductor wire stringing pull from the top of Nanamia Pit Road to Mt Emu Creek Road is underway and will be completed over the next week or so. The last main line stringing pull will then take place. Preparations for the pull, which is from Spring Hill Road to Mt Emu Creek Road is also underway.

There may be minor delays associated with traffic control while the stringing helicopter flies wire over the Glenelg Highway in Skipton. Traffic management (reduced speeds and temporary traffic stops) will be in place to manage traffic in both directions at this time. Delays are likely to be no more than five minutes.

FOR MORE INFORMATION VISIT
WWW.STOCKYARDHILLWINDFARM.COM.AU OR CALL OUR PROJECT
HOTLINE ON 1800 753 730

STOCKYARD HILL
Wind Farm



CONSTRUCTION UPDATE

Spring Hill Road will also be closed for about a week, from August 29, to enable stringing operations to take place. Local access for residents will be maintained, but there may be some minor delays associated with the works to ensure public safety.

It should be noted that works may be delayed due to adverse weather conditions, which may affect the timing of works and associated traffic management.

Terminal Station

The installation of the 500kV towers will soon be complete, with stringing of the 500kV towers to follow.

High voltage testing continues within the substation, including testing of the current transformers and the voltage transformers. While important work, this activity is not visible to the public.

Commissioning tests are also underway.

For any queries regarding Stockyard Hill Wind Farm Transmission Line or the Terminal Station, please contact AusNet on phone - 1800 989 192 or email SHWF@ausnetservices.com.au